



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: March 6, 2015

REPORT NO.: 9

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 2-28 / 3-1	No work activity.
Mon. 3-2	The Contractor continued installation of the large diameter storm piping and they placed 98' of 72" pipe as well as manhole structure 616.
Tues. 3-3	The Contractor continued installation of the large diameter storm piping. They placed 28' of piping and completed the installation of the sixth manhole structure.
Wed. 3-4	The Contractor continued installation of the large diameter corrugated piping placing an additional 70'.
Thurs. 3-5	No on-site work activity due to high water levels at Clifty Creek back-flowing into new storm piping.
Fri. 3-6	No on-site work activity due to continued high water levels at Clifty Creek. To date the Contractor has installed approx. 1,610' of 72" storm piping and six manhole structures.
Look Ahead for the week of 3-7 thru 3-13	The Contractor will continue with the installation of the Phase 1A storm piping and structures through the Clifty Park area. Crews will be crossing over the western drive to the parking area on the south side of Indiana Ave. Access will be maintained to these areas but due to these crossings, travel in the park area may be reduced to a single lane and/or temporarily restricted by construction activity.