



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: May 29, 2015

REPORT NO.: 21

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 5-23 / 5-24	No on-site work activity.
Mon. 5-25	No on-site work activity - Memorial Day holiday.
Tues. 5-26	The Contractor continued mass excavation and grading work in Phase IB between Marr Rd. and Hughes Street. They also completed installation of the new storm system catch basins and laterals in this section of the street and they placed approximately 40' of 12" storm piping and the remaining two catch basins. The Contractor also continued installation of new sanitary laterals for Columbus City Utilities.
Wed. 5-27	The Contractor continued mass excavation and grading work in the Phase IB portion of the project. They also completed the sanitary lateral replacement work for Columbus City Utilities
Thurs. 5-28	The Contractor completed mass excavation and fine grading work in preparation for subgrade treatment / cement stabilization between Marr Rd. and Hughes St. Conducted Site Walk Meeting # 4
Fri. 5-29	The Contractor completed the subgrade treatment / soil stabilization and fine grading work for the section of Phase IB from Marr Rd. to Hughes St.
Look Ahead for the week of 5-30 thru 6-5	The Contractor will install underdrains and place the 3" compacted aggregate stone base over the entire section of Phase IB from Marr Rd. to Hughes St. in preparation for placement of curb and gutter and HMA base course.