



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: December 11, 2015

REPORT NO.: 49

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

INTERMEDIATE COMPLETION DATE: Nov. 16, 2015

FINAL COMPLETION DATE: April 11, 2016

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 12-5 / 12-6	No on site work activity.
Mon. 12-7	The Milestone crew completed backfilling work on the new retaining wall at the Cherry St. intersection. They also worked on adjusting manhole casting elevations in all phases of the project. Milestone's concrete subcontractor (Harmon Construction) continued placing the remaining lead-in walks and/or steps.
Tues. 12-8	Milestone completed installation of the new retaining wall at Cherry St. and continued adjusting manhole casting elevations in all phases. They also completed prep of subgrade for the final lead-in walk sections. Their subcontractor (Harmon Construction) completed forming/placing the remaining lead-in walk / steps and Milestone continued general project clean-up.
Wed. 12-9	Milestone completed adjusting manhole casting elevations and continued a general project clean-up. City of Columbus DPW striping crew placed temporary striping from Cherry St. to State St.
Thurs. 12-10	Milestone continued a general project clean-up.
Fri. 12-11	Milestone continued their general project clean-up effort. All barricades / barrels removed from the site.
Look Ahead for the week of 12-12 thru 12-18	Milestone is scheduled to complete the few remaining cap stone pieces on the new retaining wall at Cherry St. and they will also complete removal of any remaining materials /equipment from the site. They will also complete any remaining clean-up / street sweeping that is required and temporarily re-install the old street ID signs (until new signs are delivered / installed). A ribbon cutting ceremony is scheduled for Thursday 12/17 at 3:00 p. at the Indiana Ave. / Brooks St. intersection.