



**CR 200 S RECONSTRUCTION**  
**WEEKLY REPORT**

FOR WEEK ENDING: May 31, 2013

REPORT NO.: 11

**PROJECT NUMBER: R-29419**  
Letting: 2.6.13 / Notice-to-Proceed: 3.6.13  
Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 5-25	No work activity
Sun. 5-26	No work activity
Mon. 5-27	No work activity – Memorial Day Holiday.
Tues. 5-28	The CR 200S Contractor completed the excavation, demo of the existing road, and <b>placement of sub-grade at the RR crossing area</b> and continued preparation and <b>placement of sidewalk and remaining drive approaches</b> . They also began grading behind the curb on both sides of the street. The RR crossing Contractor continued work associated with the new crossing and RR signal structures.
Wed. 5-29	The CR 200S Contractor continued grading behind the curb and <b>preparing / placing the new sidewalk</b> on the north side of the street. The RR crossing Contractor <b>continued work associated with the new crossing signals</b> .
Thurs. 5-30	The CR 200S Contractor <b>placed 1,720 tons of HMA base</b> and they also continued preparation and <b>placement of the new sidewalk</b> . The Hoosier Co., Inc. continued work on signals (“bagged” signal heads re-hung and wired). RR signal contractor (TSR Rail Systems) continued installation of crossing signals / gates.
Fri. 5-31	The CR 200S <b>paving and concrete pouring operations were rained-out</b> (HMA Intermediate re-scheduled for Monday 6.3) The RR crossing signal testing is scheduled to be completed and <b>signals are to be operational on Monday 6.3</b> .

Bill Coleman, United Consulting  
PROJECT REPRESENTATIVE